



ALLIANCE BUSINESS PARKS PVT LTD

Alliance Galleria Residences Progress of Work as on 15 May 2018

SI No	Block No	Block Name	Progress Status
1	Block 2	CLAUDIUS - A	10th Floor Completed. Finishes in progress at 1 st Floor
2	Block 3/1	MAGNUS - A	10th Floor Completed. Finishes in progress at 1 st Floor
		MAGNUS - B	10th Floor Completed. Finishes in progress at 1 st Floor
3	Block 6	AGUSTUS	8th Floor Slab Completed & Block Works in Progress up to 5 th Floor
4	Block 3/2	MAGNUS - C & D	70% of 1st Floor Slab with Girder Beam Completed & Balance in Progress
5	Block 5	ATTRIUM - C	50% of 1st Floor Slab with Girder Beam Completed & Balance in Progress
		ATTRIUM - B	90% of Lower Basement Column Completed & Balance in Progress.
		ATTRIUM - A	60% of Upper Basement Slab & 90% of Lower Basement Column Completed and Upper Basement Column in Progress.
6	Block 4	CLAUDIUS - B	90% of Lower Basement Column Completed & Balance in Progress.
7	Services		STP - RCC Structure Completed.
8	Infra		Entrance Arch Completed & Compound Wall in Progress.





ALLIANCE BUSINESS PARKS PVT LTD

Block 3 Part - 1 (Magnus - A) 10th Floor Completed. View from Southwest Corner.





ALLIANCE BUSINESS PARKS PVT LTD

Block 2 (Claudius - A)- 10th Floor Completed. View from Southeast Corner.

