

Project details as on 30.11.2018

Project Name	Agni Balaraga
Application Number	TNRERA/112/2017
Registration Number	TN/02/Building/0148/2017

- ✚ A-Block:- Roof Completed in four floors, Brick work completed in four floors, First Floor Plastering work completed, Second Floor Plastering work in progress, Outer plastering work 30% completed, Electrical & Plumbing work completed in First and Second Floor, Third and Fourth Floor in progress.

- ✚ B- Block:- Stilt level column work completed

- ✚ C – Block:- Stilt Floor, First Floor, Second Floor roof completed, Third floor roof shuttering work in progress, First floor brick work in progress

- ✚ D – Block:- Stilt Floor, First Floor, Second Floor roof completed, Third floor roof shuttering work in progress, First floor brick work in progress

- ✚ E – Block:- Stilt Floor, First Floor roof work completed, Second Floor roof work in progress, Stilt floor roof plastering work completed.

- ✚ F – Block:- Roof completed in four floors. Brick work completed in four floors. First, Second, Third floors wall plastering work completed. Fourth floor wall plastering work in progress. Outer plastering work 70 % completed. Electrical & Plumbing work all floors completed.