

Project - Quarterly Progress Report

Promoter's Name	:	Casa Grande Grace Private Limited
Project Name	:	Casagrاند Supremus Phase I
Project Registration No	:	TN/01/Building/0040/2018
Quarter Ending	:	31st March 2019

A. Sales

S.No	Description	Nos.		Total Area (Sq.m)
1.	Plots/Flats Booked size wise (As given in Carpet Area Statement while registering)	2BHK+2T	174	17000.28
		3BHK+2T	84	10011.80
		3BHK+3T	134	18088.66
		4BHK+4T	19	3876.39
2.	Parking Lots	466		5825.00
3.	UDS Registered in Sq.m.	Nil		Nil

B. Construction

S.No	Description	Block/Tower No.	Status
1.	Stage of construction of each Block/Tower, Floor wise	Block 2	Stilt Roof Slab completed 1st Floor Column in progress
		Block 3	Foundation Work is in progress Stilt floor roof slab is in progress
		Block 4	3rd floor column in progress
		Block 5	Foundation Work is in progress Stilt floor roof slab is in progress First floor roof slab is in progress
		Block 6	Block work & Plastering Progress
		Block 7	4th floor Roof Slab Progress
		Block 9	Block work & Plastering is in progress Internal ,External Painting Progress
		Block 10	Block work & Plastering is in progress Internal ,External Painting Progress

2.	Status of common Amenities for each Block/Tower, Item wise	Club House	Roof slab in progress
----	--	------------	-----------------------

C. Details of Clearances

1. Completion Certificate No. **NA**
2. Annual Audit Report of Special Account in Form 7 **Already Submitted**

D. Latest Photo with Date (Atleast from 2 angles) – Enclosed in CD



Block 2



Block 3



Block 4



Block 5



Block 6



Block 7



Block 9



Block 10